



فندق باب القصر
BAB AL QASR HOTEL

BAB AL QASR 31
RESIDENCE

-YAS BAY-

Construction Updates Report

July 2026



Project Overview

Bab Al Qasr Residence 31

Yas Bay, Abu Dhabi

Bab Al Qasr Residence 31 rises in Yas Bay as a refined residential destination, designed to offer a premium lifestyle experience in one of Abu Dhabi's most sought-after waterfront communities. Construction is progressing strongly, with structural works advancing ahead of schedule.





Project Narrative

Project Name: Bab Al Qasr Residence 31

Type: Residential Building (2B+G+15+R)

Plot No.: 17 (C31), Sector YS2, Yas Bay


Plot Area: 6,136.24 Sq.m.

Construction Start Date: Q4 2024

Project Duration: 46 months

Construction Completion Date: Q1 2029

Forecast Completion Date: Q2 2028



Yas Bay, Abu Dhabi

Progress Overview

As of End of July 2026

36.7%

Planned Progress

42.1%

Actual Progress

+5.3%

Variance / Status
(Ahead of Schedule)



Building Configuration

Two Basement Floors: Parking and building services.

Ground Floor: Residential units, landscaped open areas, swimming pools, gym, sauna, steam rooms, and services.

1st to 15th Floors: Residential units.

Roof Floor: Four open terraces, swimming pool, and services.

Ongoing & Completed Activities

Mobilization & Enabling Works

- Mobilization works: **100% complete**
- Shoring piles completed: **412 / 412 (100%)**
- Excavation: +2.5 level shoring and piling platform
- Guide wall completed: **297 / 297 (100%)**
- Capping beam completed: **297 / 297 (100%)**
- Soft piles completed: **206 / 206 (100%)**
- Hard piles completed: **206 / 206 (100%)**
- Struts installation completed: **11 / 11 (100%)**
- Excavation works for foundation: **100% complete**

Sub-Structure Works

- PCC casting at pile caps: **100% complete**
- Blockwork for pile caps: **100% complete**
- Shutter work at shoring piles for waterproofing preparation: **100% complete**
- Waterproofing works for pile caps: **100% complete**
- Steel works for pile caps: **100% complete**
- Raft foundation casting: **100% complete**
- Steel reinforcement works for vertical elements at B2 (shear walls, columns, core walls, water tanks): **100% complete**
- Shutter works for vertical elements at B2 (shear walls, columns, core walls, water tanks): **100% complete**
- Concrete works for vertical elements at B2 (shear walls, columns, core walls, water tanks): **100% complete**
- B1 slab casting: **100% complete**
- Steel reinforcement works for GF slab: **100% complete**
- Shutter works for GF slab: **100% complete**
- GF slab casting: **100% complete**
- FF slab casting: **100% complete**
- 2nd to 8th floor slab casting: **100% complete**
- 9th floor slab part 1 casting : **100% complete**
- 9th floor slab part 2 steel work ongoing
- 10th floor steel reinforcement for vertical elements ongoing

- GF block works: **95% complete**
 - 1st to 4th floor block works: **95% complete**
 - 5th floor block works: **70% complete**
 - GF plaster works: **95% complete**
 - 1st floor plaster works: **95% complete**
 - 2nd floor plaster works: **90% complete**
 - Basement 2 high level painting works: **90% complete**
 - Basement 1 high level painting works: **80% complete**
 - Basement 2 MEP high work: **90% complete**
-

Construction Progress



YouTube
Live Stream Link

[Click Here](#)



DARI
Progress Link

[Click Here](#)







Burtville.com